

KGT1

S.No.	Activity (Civil Works)	Target units	Work to be executed	Target for 1st Mile Stone	Estimated Target for 2nd Mile Stone	Achieved till 31st Aug'21	Estimated Target for 3rd Mile Stone
1	Shaft door frame	Floor	21	3	5	0	6
2	Common area Flooring	Floor	21	2	5	6	6
3	Brick work/ Block work	Flat	4	2	2	3	
4	Door frame	Flat	4		2	1	2
5	Internal Plaster	Flat	5		2	1	3
6	Plumbing - Water Supply	Flat	40	3	6	2	12
7	Plumbing - Sewerage & Drainage	Flat	40	3	6	4	12
8	Plumbing - Fire Fighting	Flat	40	5	7	21	10
9	Wall conduiting (Route Clearing)	Flat	40	5	8	0	11
10	P.O.P Punning/Putty	Flat	40		5	15	8
11	Railings	Flat	15	2	2	0	1
12	Main Door Shutters with locking arrangement	Flat	40		9	0	11
13	False Ceiling	Flat	40		5	0	9
14	I.P.S Flooring	Flat	15	4	6	15	5
15	Floor tiles (Dry area)	Flat	40		5	22	7
16	Tile work (Kitchen)	Flat	12		3	0	3
17	Tile work (Toilet+Utility)	Flat	10		3	0	3
18	Aluminium Door/ Window (Frame)	Flat	40		8	22	12
19	Aluminium Door/ Window (Shutter, Glazing & Hardware)	Flat	40			0	5
20	External plaster / External surface making	%	25%	5%	13%	20%	7%
21	Pump room construction	%	100%	5%	10%	25%	25%
22	Substation Room	%	100%	5%	10%	30%	30%
23	Basement Lighting	%	100%	0%	0%	25%	10%
24	Basement Ventilation HVAC	%	100%	0%	0%	0%	15%
25	External painting	%	100%	0%	5%	10%	20%
26	Shaft door Shutters	Floor	21	0	4	6	7
27	Enterance Pouch & Reception Area complete finishing	%	100%	5%	15%	45%	30%
28	Lift works	%	100%	5%	10%	15%	20%
29	Landscape	%	100%	0%	10%	0%	15%
30	Rising Main & Bus Duct	Floor	21	0	0	0	0
Overall completion % of balance works				5%	20%	21%	43%

Note:- 1. Some activities have achieved more than the targets and some lagged behind .
2. In totality, 2nd milestone has achieved in August'21.

KGT2

S.No.	Activity (Civil Works)	Target units	Work to be executed	Target for 1st Mile Stone	Estimated Target for 2nd Mile Stone	Achieved till 31st Aug'21	Estimated Target for 3rd Mile Stone
1	Shaft door frame	Floor	21	3	5	0	6
2	Common area Flooring	Floor	21	2	5	1	6
3	Brick work/ Block work	Flat	4	2	2	2	
4	Door frame	Flat	4		2	0	2
5	Internal Plaster	Flat	4		3	2	1
6	Plumbing - Water Supply	Flat	40	3	7	40	11
7	Plumbing - Sewerage & Drainage	Flat	40	3	7	38	11
8	Plumbing - Fire Fighting	Flat	40	3	7	28	11
9	Wall conduiting (Route Clearing)	Flat	40	5	8	0	11
10	P.O.P Punning/Putty	Flat	40		5	0	8
11	Railings	Flat	10	3	7	0	
12	Main Door Shutters with locking arrangement	Flat	40		9	0	11
13	False Ceiling	Flat	40		5	0	9
14	I.P.S Flooring	Flat	15	4	8	13	3
15	Floor tiles (Dry area)	Flat	40	5	8	0	10
16	Tile work (Kitchen)	Flat	40	5	8	0	8
17	Tile work (Toilet+Utility)	Flat	40	5	8	0	8
18	Aluminium Door/ Window (Frame)	Flat	40		8	20	12
19	Aluminium Door/ Window (Shutter, Glazing & Hardware)	Flat	40			0	5
20	External plaster / External surface making	%	25%	7%	15%	15%	3%
21	Pump room	%	100%	5%	10%	25%	25%
22	Substation	%	100%	5%	10%	15%	30%
23	Basement Lighting	%	100%	0%	0%	25%	10%
24	Basement Ventilation HVAC	%	100%	0%	0%	0%	15%
25	External painting	%	100%	0%	5%	30%	20%
26	Shaft door Shutters	Floor	21	0	4	4	7
27	Entrance Pouch & Reception Area complete finishing	%	100%	5%	17%	20%	25%
28	Lift works	%	100%	5%	10%	12%	20%
29	Landscape	%	100%	0%	10%	0%	15%
30	Rising Main & Bus Duct	Floor	21	0	0	0	0
Overall completion % of balance works				6%	24%	22%	49%

Note:- 1. Some activities have achieved more than the targets and some lagged behind .

KGT3

S.No.	Activity (Civil Works)	Target units	Work to be executed	Target for 1st Mile Stone	Estimated Target for 2nd Mile Stone	Achieved till 31st Aug'21	Estimated Target for 3rd Mile Stone
1	Shaft door frame	Floor	21	3	5	0	6
2	Common area Flooring	Floor	20	2	5	1	6
3	Brick work/ Block work	Flat	4	2	2	0	
4	Door frame	Flat	4		2	0	2
5	Internal Plaster	Flat	4	1	1	4	2
6	Plumbing - Water Supply	Flat	40	3	8	32	11
7	Plumbing - Sewerage & Drainage	Flat	40	3	7	26	11
8	Plumbing - Fire Fighting	Flat	40	3	5	27	11
9	Wall conduiting (Route Clearing)	Flat	40	5	8	4	11
10	P.O.P Punning/Putty	Flat	40		5	6	8
11	Railings	Flat	10	4	6	0	
12	Main Door Shutters with locking arrangement	Flat	40		9	0	11
13	False Ceiling	Flat	40		5	0	9
14	I.P.S Flooring	Flat	15	4	7	8	4
15	Floor tiles (Dry area)	Flat	38	3	8	10	10
16	Tile work (Kitchen)	Flat	40	3	8	0	10
17	Tile work (Toilet+Utility)	Flat	40	3	8	0	8
18	Aluminium Door/ Window (Frame)	Flat	40		8	23	14
19	Aluminium Door/ Window (Shutter, Glazing & Hardware)	Flat	40			0	5
20	External plaster / External surface making	%	25%	6%	12%	15%	7%
21	Pump room	%	100%	5%	10%	25%	25%
22	Substation	%	100%	5%	10%	15%	30%
23	Basement Lighting	%	100%	0%	0%	25%	10%
24	Basement Ventilation HVAC	%	100%	0%	0%	0%	15%
25	External painting	%	100%	0%	5%	10%	20%
26	Shaft door Shutters	Floor	21	0	4	16	7
27	Entrance Pourch & Reception Area complete finishing	%	100%	5%	15%	50%	25%
28	Lift works	%	100%	5%	10%	22%	20%
29	Landscape	%	100%	0%	10%	0%	15%
30	Rising Main & Bus Duct	Floor	21	0	0	0	0
Overall completion % of balance works				6%	22%	23%	62%

Note:- 1. Some activities have achieved more than the targets and some lagged behind .
2. In totality, 2nd milestone has achieved in August'21.

KGT4

S.No.	Activity (Civil Works)	Target units	Work to be executed	Target for 1st Mile Stone	Estimated Target for 2nd Mile Stone	Achieved till 31st Aug'21	Estimated Target for 3rd Mile Stone
1	Shaft door frame	Floor	21	3	5	0	6
2	Common area Flooring	Floor	21	2	5	3.5	6
3	Brick work/ Block work	Flat	6	3	3	0	
4	Door frame	Flat	6		4	0	2
5	Internal Plaster	Flat	7	2	3	7	2
6	Plumbing - Water Supply	Flat	40	3	7	16	11
7	Plumbing - Sewerage & Drainage	Flat	40	3	7	16	12
8	Plumbing - Fire Fighting	Flat	40	3	8	10	14
9	Wall conduiting (Route Clearing)	Flat	40	5	8	1	11
10	P.O.P Punning/Putty	Flat	40		5	23	9
11	Railings	Flat	10	3	7	3.5	
12	Main Door Shutters with locking arrangement	Flat	40		9	0	11
13	False Ceiling	Flat	40		5	10	9
14	I.P.S Flooring	Flat	13	4	5	0	4
15	Floor tiles (Dry area)	Flat	40		5	4	7
16	Tile work (Kitchen)	Flat	40	2	6	4.5	7
17	Tile work (Toilet+Utility)	Flat	40	2	4	5	8
18	Aluminium Door/ Window (Frame)	Flat	40		8	13	12
19	Aluminium Door/ Window (Shutter, Glazing & Hardware)	Flat	40			0	5
20	External plaster / External surface making	%	50%	5%	15%	35%	30%
21	Pump room	%	100%	5%	10%	25%	30%
22	Substation	%	100%	5%	10%	15%	25%
23	Basement Lighting	%	100%	0%	0%	10%	20%
24	Basement Ventilation HVAC	%	100%	0%	0%	0%	20%
25	External painting	%	100%	0%	5%	5%	20%
26	Shaft door Shutters	Floor	21	0	4	14	7
27	Entrance Pouch & Reception Area complete finishing	%	100%	5%	15%	50%	25%
28	Lift works	%	100%	5%	15%	20%	20%
29	Landscape	%	100%	0%	10%	1%	15%
30	Rising Main & Bus Duct	Floor	21	0	0	0	0
Overall completion % of balance works				6%	20%	23%	65%

Note:- 1. Some activities have achieved more than the targets and some lagged behind.
2. In totality, 2nd milestone has achieved in August'21.

KGT5

S.No.	Activity (Civil Works)	Target units	Work to be executed	Target for 1st Mile Stone	Estimated Target for 2nd Mile Stone	Achieved till 31st Aug'21	Estimated Target for 3rd Mile Stone
1	Shaft door frame	Floor	21	3	5	0	6
2	Common area Flooring	Floor	21	2	5	0.5	6
3	Brick work/ Block work	Flat	6	2	4	6	
4	Door frame	Flat	5		3	0	2
5	Internal Plaster	Flat	8	2	4	7	2
6	Plumbing - Water Supply	Flat	40	3	5	5	11
7	Plumbing - Sewerage & Drainage	Flat	40	3	7	7	10
8	Plumbing - Fire Fighting	Flat	40	3	8	6	10
9	Wall conduiting (Route Clearing)	Flat	40	5	8	5	11
10	P.O.P Punning/Putty	Flat	40		5	0	7
11	Railings	Flat	15	2	5	0	8
12	Main Door Shutters with locking arrangement	Flat	40		9	0	11
13	False Ceiling	Flat	40		5	0	9
14	I.P.S Flooring	Flat	20	5	7	20	8
15	Floor tiles (Dry area)	Flat	40		5	0	7
16	Tile work (Kitchen)	Flat	40	2	6	0	7
17	Tile work (Toilet+Utility)	Flat	40	2	4	0	8
18	Aluminium Door/ Window (Frame)	Flat	30		8	0	10
19	Aluminium Door/ Window (Shutter, Glazing & Hardware)	Flat	40			0	5
20	External plaster / External surface making	%	70%	10%	15%	35%	20%
21	Pump room	%	100%	5%	10%	25%	25%
22	Substation	%	100%	5%	10%	15%	30%
23	Basement Lighting	%	100%	0%	0%	0%	10%
24	Basement Ventilation HVAC	%	100%	0%	0%	0%	15%
25	External painting	%	100%	0%	5%	0%	20%
26	Shaft door Shutters	Floor	21	0	4	2	7
27	Entrance Pouch & Reception Area complete finishing	%	100%	5%	15%	0%	25%
28	Lift works	%	100%	5%	10%	6%	20%
29	Landscape	%	100%	0%	10%	0%	15%
30	Rising Main & Bus Duct	Floor	21	0	0	0	0
Overall completion % of balance works				6%	22%	13%	51%

Note:- 1. Some activities have achieved more than the targets and some lagged behind .

KGT-6

S.No.	Activity (Civil Works)	Target units	Work to be executed	Target for 1st Mile Stone	Estimated Target for 2nd Mile Stone	Achieved till 31th Aug'21	Estimated Target for 3rd Mile Stone
1	Shaft door frame	Floor	21	3	5	0	6
2	Common area Flooring	Floor	21	2	5	10	6
3	Brick work/ Block work	Flat	6	2	4	6	
4	Door frame	Flat	5		3	0	2
5	Internal Plaster	Flat	7	1	4	6	2
6	Plumbing - Water Supply	Flat	40	3	7	0	10
7	Plumbing - Sewerage & Drainage	Flat	40	3	8	0	11
8	Plumbing - Fire Fighting	Flat	40	3	7	0	12
9	Wall conduiting (Route Clearing)	Flat	40	5	8	9	11
10	P.O.P Punning/Putty	Flat	40		5	0	8
11	Railings	Flat	40	2	7	0	14
12	Main Door Shutters with locking arrangement	Flat	40		9	0	11
13	False Ceiling	Flat	40		5	0	9
14	I.P.S Flooring	Flat	32	5	8	14	9
15	Floor tiles (Dry area)	Flat	40		5	0	7
16	Tile work (Kitchen)	Flat	40	2	6	0	7
17	Tile work (Toilet+Utility)	Flat	40	2	4	0	8
18	Aluminium Door/ Window (Frame)	Flat	40		8	0	11
19	Aluminium Door/ Window (Shutter, Glazing & Hardware)	Flat	40			0	5
20	External plaster / External surface making	%	100%	5%	15%	45%	20%
21	Pump room	%	100%	5%	10%	25%	25%
22	Substation	%	100%	5%	10%	15%	30%
23	Basement Lighting	%	100%	0%	0%	0%	10%
24	Basement Ventilation HVAC	%	100%	0%	0%	0%	15%
25	External painting	%	100%	0%	5%	0%	20%
26	Shaft door Shutters	Floor	21	0	4	1	7
27	Entrance Pouch & Reception Area complete finishing	%	100%	5%	15%	0%	25%
28	Lift works	%	100%	5%	10%	8%	20%
29	Landscape	%	100%	0%	10%	0%	15%
30	Rising Main & Bus Duct	Floor	21	0	0	0	0
Overall completion % of balance works				5%	19%	13%	57%

Note:- 1. Some activities have achieved more than the targets and some lagged behind .

KGT7

S.No.	Activity (Civil Works)	Target units	Work to be executed	Target for 1st Mile Stone	Estimated Target for 2nd Mile Stone	Achieved till 31st Aug'21	Estimated Target for 3rd Mile Stone
1	Shaft door frame	Floor	21	3	5	0	6
2	Common area Flooring	Floor	21	2	5	7	6
3	Brick work/ Block work	Flat	6	2	4	4	
4	Door frame	Flat	6		4	2	2
5	Internal Plaster	Flat	7	1	4	4	2
6	Plumbing - Water Supply	Flat	40	3	7	18	10
7	Plumbing - Sewerage & Drainage	Flat	40	3	7	5	12
8	Plumbing - Fire Fighting	Flat	40	3	7	0	11
9	Wall conduiting (Route Clearing)	Flat	40	5	8	2	11
10	P.O.P Punning/Putty	Flat	40		5	24	9
11	Railings	Flat	40	5	8	4	11
12	Main Door Shutters with locking arrangement	Flat	40		9	0	11
13	False Ceiling	Flat	40		5	0	9
14	I.P.S Flooring	Flat	40	5	10	8	10
15	Floor tiles (Dry area)	Flat	40		5	0	7
16	Tile work (Kitchen)	Flat	40	2	6	0	7
17	Tile work (Toilet+Utility)	Flat	40	2	4	0	8
18	Aluminium Door/ Window (Frame)	Flat	40		6	0	10
19	Aluminium Door/ Window (Shutter, Glazing & Hardware)	Flat	40			0	5
20	External plaster / External surface making	%	100%	5%	15%	65%	25%
21	Pump room	%	100%	5%	10%	25%	25%
22	Substation	%	100%	5%	10%	15%	30%
23	Basement Lighting	%	100%	0%	0%	0%	10%
24	Basement Ventilation HVAC	%	100%	0%	0%	0%	15%
25	External painting	%	100%	0%	5%	0%	20%
26	Shaft door Shutters	Floor	21	0	4	2.33333333	7
27	Entrance Pouch & Reception Area complete finishing	%	100%	5%	15%	50%	25%
28	Lift works	%	100%	5%	10%	17%	20%
29	Landscape	%	100%	0%	10%	0%	15%
30	Rising Main & Bus Duct	Floor	21	0	0	0	0
Overall completion % of balance works				5%	20%	20%	59%

Note:- 1. Some activities have achieved more than the targets and some lagged behind .
2. In totality, 2nd milestone has achieved in August'21.

KGT8

S.No.	Activity (Civil Works)	Target units	Work to be executed	Target for 1st Mile Stone	Estimated Target for 2nd Mile Stone	Achieved till 31st Aug'21	Estimated Target for 3rd Mile Stone
1	Shaft door frame	Floor	21	3	5	0	6
2	Common area Flooring	Floor	21	2	5	7.5	6
3	Brick work/ Block work	Flat	4	2	2	2	
4	Door frame	Flat	8	2	4	0	2
5	Internal Plaster	Flat	8	1	3	3	4
6	Plumbing - Water Supply	Flat	40	3	7	14	11
7	Plumbing - Sewerage & Drainage	Flat	40	3	7	5	11
8	Plumbing - Fire Fighting	Flat	40	3	7	0	11
9	Wall conduiting (Route Clearing)	Flat	40	5	8	1	11
10	P.O.P Punning/Putty	Flat	40		5	4	9
11	Railings	Flat	40	5	7	0	8
12	Main Door Shutters with locking arrangement	Flat	40		9	0	11
13	False Ceiling	Flat	40		5	0	9
14	I.P.S Flooring	Flat	40	5	10	6	10
15	Floor tiles (Dry area)	Flat	40		5	0	7
16	Tile work (Kitchen)	Flat	40	2	6	0	7
17	Tile work (Toilet+Utility)	Flat	40	2	4	0	8
18	Aluminium Door/ Window (Frame)	Flat	40		6	0	10
19	Aluminium Door/ Window (Shutter, Glazing & Hardware)	Flat	40			0	5
20	External plaster / External surface making	%	100%	5%	20%	65%	25%
21	Pump room	%	100%	5%	10%	25%	25%
22	Substation	%	100%	5%	10%	15%	30%
23	Basement Lighting	%	100%	0%	0%	0%	10%
24	Basement Ventilation HVAC	%	100%	0%	0%	0%	15%
25	External painting	%	100%	0%	5%	0%	20%
26	Shaft door Shutters	Floor	21	0	4	1.66666667	7
27	Entrance Pouch & Reception Area complete finishing	%	100%	5%	15%	65%	25%
28	Lift works	%	100%	5%	10%	18%	20%
29	Landscape	%	100%	0%	10%	0%	15%
30	Rising Main & Bus Duct	Floor	21	0	0	0	0
Overall completion % of balance works				5%	20%	17%	57%

Note:- 1. Some activities have achieved more than the targets and some lagged behind .